

**ENGINEERING SERVICES**  
**ENGINEERING REPORT NO. Eng- 125/10**  
**July, 2010**

Approval Date: August 9, 2010

**CAPITAL:**

**1. Infrastructure Stimulus Fund**

Ingerwood Construction Limited of Woodstock have completed the underground infrastructure and expect to have curb and gutter in place the second week of August.

Brantford Engineering and Construction Limited of Brantford are moving forward with the Clark Road East Reconstruction project. They currently have just one crew working on the project, however; expect to commence work on the Thames Street South watermain next week. Negotiations have taken place with the contractor to help reduce the costs for the entire project.

Work has commenced on the King Street West Reconstruction project. Ingerwood Construction Limited of Woodstock was the successful contractor. There is some work taking place on Whiting Street to make repairs to the sanitary sewer system for the County. Staff from AECOM, the Town and Ingerwood Construction was on hand at a PIC to answer questions for local residents and businesses. Detours are in place and Engineering will be preparing signs indicating the local businesses are open and the directions to follow to get to the businesses.

2. CRU Solutions have changed the Accessible Pedestrian Signals, however; there are some problems being encountered and CRU, Fortran and Novac are working to correct them.
3. The Laurel Crescent Major Rehabilitation Project has been completed.
4. The McKeand Street at the C. N. R. closing project has been completed.
5. The preliminary engineering for the Thames Street North, a County of Oxford project is almost complete and will be sent to the County for review shortly. Tendering for the project has delayed as a result of the review being pushed back.

**ADMINISTRATION**

1. A great deal of time has been expended on OMB appeals, discovery, etc.
2. Storm sewer locates for various utilities have slowed through April.
3. Various development proposals have been reviewed.

4. I attended meetings involving the following:

- Development Committee
- Land discussions
- OMB preparation
- Developers regarding Site Plans and Subdivisions
- County Staff
- By-Law Committee
- Consultants

Respectfully submitted,

E.R. (Gene) McLaren, C.E.T.  
Director Engineering Services