



July 1st, 2020

## Construction Schedule Contract 2 – 2020

### George Street, William Street and Alma Street Reconstruction Project

Please note this is only the estimated Construction schedule for the George Street portion. Blue-Con Construction will be providing a Schedule for William Street and Alma Street once they get a feel for how the project is progressing. There is a lot of work to complete with the possibility of project carrying over into spring of 2021. Updates will be posted to the Town website as we receive them.

Task Name	Duration	Start	Finish
<b>Ingersoll - George, William, Alma Reconstruction</b>	<b>77 days</b>	<b>Mon 7/13/20</b>	<b>Fri 10/30/20</b>
<b>George Street (William St to Cathcart St)</b>	<b>51 days</b>	<b>Mon 7/13/20</b>	<b>Wed 9/23/20</b>
Project Mobilization	3 days	Mon 7/13/20	Wed 7/15/20
Install Temporary Watermain	10 days	Thu 7/16/20	Wed 7/29/20
Remove Curb, Gutter, Sidewalk, Driveways	3 days	Thu 7/16/20	Mon 7/20/20
Install Sanitary Sewer & Maintenance Holes	14 days	Tue 7/21/20	Mon 8/10/20
Remove Existing Sanitary Sewer & Maintenance Holes	13 days	Tue 7/21/20	Fri 8/7/20
Install Watermain	12 days	Tue 8/11/20	Wed 8/26/20
Remove Existing Watermain	12 days	Tue 8/11/20	Wed 8/26/20
Commission Watermain	2 days	Thu 8/27/20	Fri 8/28/20
Install Storm Sewers	1 day	Mon 8/31/20	Mon 8/31/20
Road Construction & Granulars	3 days	Tue 9/1/20	Thu 9/3/20
Concrete Work - Curbs & Sidewalk	3 days	Fri 9/4/20	Wed 9/9/20
Asphalt Work	3 days	Thu 9/10/20	Mon 9/14/20
Topsoil & Seed	5 days	Tue 9/15/20	Mon 9/21/20
Cleanup	2 days	Tue 9/22/20	Wed 9/23/20
<b>George Street (Carnegie St to William St)</b>	<b>39 days</b>	<b>Fri 9/4/20</b>	<b>Fri 10/30/20</b>
Project Mobilization	1 day	Fri 9/4/20	Fri 9/4/20
Remove Curb, Gutter, Sidewalk, Driveways	3 days	Tue 9/8/20	Thu 9/10/20
Install Sanitary Sewers	8 days	Fri 9/11/20	Tue 9/22/20
Remove Existing Sanitary Sewer & Maintenance Holes	8 days	Fri 9/11/20	Tue 9/22/20
Install Watermain	7 days	Wed 9/23/20	Thu 10/1/20
Remove Existing Watermain	7 days	Wed 9/23/20	Thu 10/1/20
Commission Watermain	2 days	Fri 10/2/20	Mon 10/5/20
Install Storm Sewers	2 days	Tue 10/6/20	Wed 10/7/20
Road Construction & Granulars	3 days	Thu 10/8/20	Tue 10/13/20
Concrete Work - Curbs & Sidewalk	4 days	Wed 10/14/20	Mon 10/19/20
Asphalt Work	2 days	Tue 10/20/20	Wed 10/21/20
Topsoil & Seed	5 days	Thu 10/22/20	Wed 10/28/20
Cleanup	2 days	Thu 10/29/20	Fri 10/30/20